

COMMUNITY DEVELOPMENT AGENCY

Erosion Control Section 223 Washington Avenue Marietta, Georgia 30060

PHONE: (770) 528-2190 FAX: (770) 528-2095 Specialist Frank Gipson *Erosion Control*

Site Plan Review

Date: Project:		Time: LDP:			
EROSION & SEDIME Plan Included Page Y/N	ENT	CONTROL COMMENTS.			
	1.	Provide vicinity map showing site's relation to surrounding areas. Include designation of specific phase, if necessary.			
	2.	Provide land lot and district numbers for site location. Describe critical areas and any additional measures that will be utilized for these areas.			
	3.	Provide name, address and phone number of primary or tertiary permittee.			
	4.	Show engineer/land surveyor/landscape architect's name, address, and phone number.			
	5.	Note total and disturbed acreage (the disturbed area shall be the total estimated disturbed area of the primary and secondary permittees) of the project or phase under construction.			
	6.	Revision and/or initial date.			
	7.	Description of the nature of construction activity and chart or timeline of the intended sequence of major activities which disturb soils for the major portions of the site (i.e., initial perimeter and sediment storage BMP's, clearing and grubbing activities, excavation activities, utility activities, temporary and final stabilization).			
	8.	Signature, seal and GSWCC Level II certification number of the qualified design professional.			
	9.	Name and phone number of 24-hour local contact responsible for erosion, sedimentation and pollution controls.			
	10.	Graphic scale and north arrow			
	11.	The ES&PC Plan shall include an existing conditions and topography sheet with the boundary lines of the project or phrase shown on the sheet. Existing and proposed contour lines with contour lines drawn at an interval in accordance with the following:			
	12.	Delineation and acreage of contributing drainage basins on the project site.			
	13.	Delineation of on-site wetlands and all state waters located on and within 200 feet of the project site.			

Plan Page	Included Y/N	14.	Delineate sampling locations, perennial and intermittent streams and other water bodies into which storm water is discharged. Storm-drain pipe and weir velocities with appropriate outlet protection to accommodate discharges without erosion.
		15.	Identify/Delineate all storm water discharge points.
		16.	Indication that non-exempt activities shall not be conducted within the 25, 50, 75, 100 or 200-foot undisturbed stream buffers as measured from the point of wrested vegetation without first acquiring the necessary variances and permits.
		17.	Delineate the undisturbed natural vegetative buffer(s) of 25-foot state buffer and 50', 75', 100', and 200' county buffer(s) and seven (7) mile water intake buffer in 1st, 16th 19th and 20th districts along with an additional 25 and 50-foot non-impervious buffer with a double row of Type-C Silt fence (sd1-C) installed to protect the buffer areas. Provide documentation to verify that a buffer variance from Georgia Environmental Protection Division (EPD) has been obtained for buffer encroachment. A letter of concurrence from Cobb County will also be required. Provide protective fencing along buffer(s) where contiguous to construction.
		18.	If a TMDL Implementation Plan for sediment has been finalized for the Impaired Stream Segment (identified in item 18 above) at lease six months prior to submittal of NOI, the ES&PC Plan must address any site-specific conditions or requirements included in the TMDL Implementation Plan.
		19.	All streams identified by the Georgia E.P.D. as an impaired stream from the 303 (d) or 305 (b) list any portion of an Biota Impaired Stream Segment must comply with Part III. C of the permit will require additional BMPs. This list of 20 required BMPs can be located in the GAR 1000001, GAR 1000002 and GAR 1000003 permits. Any project being developed within 1 mile of an impaired/impacted stream will require a minimum of 4 additional recommended BMPs to further decrease pollution to the streams.
		20.	Determine outlet velocity at <u>all outfalls</u> . Exit velocities of 5 fps or greater from headwall require energy dissipation devices beyond the normal 6x diameter length of rip-rap.
		21.	Please sign and date the following statement on plans: "I certify that the permittee's Erosion Sedimentation and Pollution Control Plan, provides for an appropriate and comprehensive system of best management practices required by the Georgia Water Quality Act and the document "Manual for Erosion and Sediment Control in Georgia", published by the State Soil and Water Conservation Commission as of January 1 of this year in which the land-disturbing activity was permitted, provides for the sampling of the receiving water(s) or the sampling of the storm water outfalls and that the designed system of best management practices and sampling methods is expected to meet requirements contained in the General NPDES Permit Nos. GAR 1000001, GAR 1000002, and GAR 1000003." Include certification and signature in accordance with section V.G.d. of the permit.
		22.	Please sign and date following statement on plans. "I CERTIFY UNDER PENALTY OF LAW THAT THIS PLAN WAS PREPARED AFTER A SITE VISIT TO THE LOCATION DESCRIBED HERE-IN BY MYSELF OR MY AUTHORIZED AGENT UNDER MY DIRECT SUPERVISION."
		23.	Please sign and date the following statement on plan: "THE PROPOSED EROSION AND RUNOFF CONTROL MEASURES ARE IN COMPLIANCE WITH THE COBB COUNTY SEDIMENT CONTROL AND FLOOD PROTECTION REGULATIONS AND WILL NOT INCREASE THE RUNOFF RATE FROM THE SITE FOR RAINSTORMS WITH A RETURN PERIOD OF 2 , 5 , 10 , 25 , 50 AND/OR 100 YEARS.

Plan Page	Included Y/N		
		24.	State on the plans how each individual lot will comply with erosion/sediment control measures (BMP's) to prevent the escape of sediment from each lot. Provide details for each lot to have BMP's installed (such as: silt fence, Co, Ds1, Temp. Sediment Basins, etc.) to prevent the escape of sediment for each situational lot. On steep slopes, show a temporary sediment basin at the downhill side and denote via flow areas for lot to be temporarily graded to flow into sediment basin. Address BMPs for all phases of common development including individual building lots and out-parcels, etc. regardless of who owns or operates the individual sites.
		25.	Place matting/blanket at the following locations:
		26.	Show a visible measuring post/stake/marking for clean out in detention ponds/ temporary sediment basin.
		27.	Creek/Stream crossing: No full site LDP shall be issued until a copy of the nationwide permit (PCN) from the Corps of Engineers has been received. Please reference Nationwide Permit number 39.
		28.	Specify sizes of rip-rap (St) at all outfalls.
		29.	Indicate construction exit (Co) location on plan. Provide standard detail. Specify dimensions and maintenance requirements on detail. Specify use of geotextile liner.
		30.	The primary permittee must show a GPS location of the site construction exit.
		31.	Specify use of type "C" (wire-backed) silt fence. Show standard detail All class "C" silt fence posts spacings should be 4' on center. (Show double row on all state water buffers.)
		32.	Indicate temporary/permanent stabilization practices (Ds1, Ds2, Ds3) on plans. Include species, planting dates, seeding, fertilizer and mulching rates. Vegetative plan shall be site specific for appropriate time of year that seeding will take place and for the appropriate geographic region of Georgia.
		33.	Provide retrofit (Rt) at outlet control structure(s) on detention pond.
		34.	All projects 1 acre or more are required to have a Notice of Intent (NOI).
		35.	A description of appropriate controls and measures that will be implemented at the construction site including: (1) initial sediment storage requirements and perimeter control BMPs, (2) intermediate grading and drainage BMPs and (3) final BMPs.
		36.	BMPs for concrete washdown of tools, concrete mixer chutes, hoppers and the rear of the vehicles. Washout of the drum at the construction site is prohibited.
		37.	Soil series and their delineation on phase I of the ESC plan.
		38.	Limits of disturbance for each phase of construction.
		39.	Provide a minimum of 67 cubic yards of sediment storage per acre drained using a temporary sediment basin, retrofitted detention pond, and/or excavated inlet sediment traps for each common drainage location. Sediment storage volume must be in place prior to and during all land disturbance activities until final stabilization of the site has been achieved. A written rationale explaining the decision not to use a sediment basin must be included in the plan for each common drainage location in which a sediment basin is not provided. Worksheets from the Manual must be included for structural BMPs and all calculations used by the design professional to obtain the required sediment storage when using equivalent controls.

Plan	Included			
Page	Y/N	40.	Manual	n of Best Management Practices that are consistent with and no less stringent than the for Erosion and Sediment Control in Georgia. Use uniform coding symbols from the Chapter 6, with legend.
		41.		Inangement Practices to minimize off-site vehicle tracking of sediments and the on of dust.
		42.	and out	dresses BMP's for all phases of common development including individual building lots parcels, etc regardless of who owns or operates the individual sites. Include a typical situational lots applicable.
		43.	Seconda prior wr 50 acres	f disturbance shall be greater than 50 acres for each individual permittee (i.e. Primary, ary or Tertiary) at any one time and no more than 50 contiguous acres at one time without itten authorization from the EPD District Office. If EPD approves the request to disturb or more at any one time, the Plan must include at least 4 of the BMPs listed in Appendix checklist.
		44.	to conve	alternative BMPs whose performance has been documented to be equivalent to or superior entional BMPs as certified by a Design Professional (unless disapproved by EPD or the Soil and Water Conservation Commission).
		45.		ation statement and signature of the permittee or the duly authorized representative as a section V.G.2.d. of the state general permit.
		46.		ate of the Plan and the dates of any revisions made to the Plan including the entity who ded the revisions.
		NARR	ATIVE NOT	TES AND OTHER INFORMATION: (NOTES OR NARRATIVE SHOULD BE LOCATED ON THE ES&PC PLAN OR UNDER EROSION, SEDIMENTATION & POLLUTION CONTROL NOTES.):
		47.	The foll	owing notes will be added to site plan:
			a.	"Erosion control practices must comply with the minimum best management practices for erosion control. Cobb Co. Code Sect. 50-75, and shall comply with the standards/specifications in the <i>Manual for Erosion and Sediment Control in Georgia</i> ".
			b.	In concentrated flow areas, all slopes steeper than 2.5:1 and with a height ten feet or greater, and cuts and fills within stream buffers, shall be stabilized with the appropriate erosion control matting or blanket.
			c.	Mulch temporary vegetation on all exposed areas within 14 days after disturbance.
			d.	Disturbed areas left idle for 5 days, and not to final grade, will be established to temporary vegetation (Ds2). All areas to final grade will be established to permanent vegetation (Ds3) immediately upon completion.
			e.	When planting vegetation, mulch (hay or straw) should be uniformly spread over seeded area within 24 hours of seeding.
			f.	Cobb County Land Disturbance Permit/Building Permits must be displayed on site at all times during construction and in plain view from a county road or street.
			g.	Erosion and sediment control devices must be installed and inspected prior to any grading on site. Please call (770) 528-2134 with enough lead-time for an inspection to meet your schedule.

is to be maintained or replaced if sediment accumulation has reached one half the capacity of the device. Additional devices must be installed if new channels have developed.
 The use of polymers (PAMS) is accepted as a BMP as recommended by the STATE SOIL & WATER CONSERVATION COMMISSION BMP "green book". Cobb County also requires that polymers used to stabilize construction sites must be used in conjunction with mulching and or hydro seeding.
j. Additional erosion control devices to be used as required by Cobb County.
k. If streams are on your site, Cobb County will require that the stream buffers be left undisturbed and a conservation easement or a restrictive covenant be placed on that property. For more information, please feel free to Dana Johnson with the Planning Division @ 770-528-2199 or Dana.Johnson@cobbcounty.org .
1. Clearly note statement in bold letters - "The escape of sediment from the site shall be prevented by the installation of erosion and sediment control measures and practices prior to, or concurrent with, land disturbing activities."
m. Clearly note maintenance statement in bold letters - "Erosion control measures will be maintained at all times. If full implementation of the approved plan does not provide for effective erosion control, additional erosion and sediment control measures shall be implemented to control or treat the sediment source.".
n. Clearly note the statement in bold letters - "Any disturbed area left exposed for a period greater than 14 days shall be stabilized with mulch or temporary seeding.".
48. Provide detailed drawings for all structural practices. Specifications must, at a minimum, meet the guidelines set forth in the Manual for Erosion and Sediment Control in Georgia. Provide standard detail(s) for
49. Plan describes practices used to reduce the pollutants in storm water discharges.
CLEARLY NOTE THE FOLLOWING STATEMENTS IN BOLD LETTERS:
50. Indication that the applicable portion of ES&PC Plan is to be provided to each secondary permittee prior to the secondary conducting any construction activity and that each secondary shall sign the Plan or portion of the Plan applicable to their site. List the names and addresses of all secondary permittees.
51. Indication that the design professional who prepared the ES&PC Plan is to inspect the installation of BMP's within 7 days after initial construction activity begins.
52. Indication that amendments/revisions to the ES&PC Plan which have a significant effect on BMP's with a hydraulic component must be certified by the design professional.
53. Indication that waste materials shall not be discharged to waters of the State, except as authorized by a Section 404 permit.
54. Documentation that the ES&PC Plan is in compliance with waste disposal, sanitary sewer, or septic tank regulations during and after construction activities have been completed.
55. Details on required inspections and record keeping by the primary permittee, secondary permittees and tertiary permittees. Provide complete details for retention of records as per

	56. Description of analytical methods to be used to collect and analyze the samples from each location.
	57. Information on sampling frequency and reporting requirements. (Please use Appendix B from the General Permit for rationale for outfall sampling points where applicable.)
	58. Provide hydrology study and maps of drainage basins for both the pre- and post-developed conditions.
	59. An estimate of the runoff coefficient or peak discharge flow of the site prior to and after construction activities are completed.
	One Description of the measures that will be installed during the construction process to control pollutants in storm water that will occur after construction operations have been completed.
	61. The applicable Erosion, Sedimentation and Pollution Control Plan Checklist established by the Commission as of January 1 of the year in which the land disturbing activity was permitted.
	62. Identify the project receiving waters and describe all adjacent areas including streams, lakes, residential areas, wetlands, etc. which may be affected.
	63. BMP's for the remediation of all petroleum spills and leaks.
*Fligible for One-St	ton

*Eligible for One-Stop.

FLG/JJ

Rev. 02/09/09